



Construction of the Science Building




MIDDLE TENNESSEE
STATE UNIVERSITY

Issue 24

10/24/2013

Lights On

Turner
Building the Future



Up to Date

- Area B 3rd Floor Case-work 90% Complete
- Limestone in North Vestibule 95% Complete
- Area A 3rd Floor Framing 98% Complete
- Area B West Louvers Installed

In the Now

- Area A 2nd Floor Framing 80% Complete
- Area A 3rd Floor Ductwork 40% Complete
- Area D 2nd Floor Case-work 50% Complete
- Area C Concrete Polishing Ongoing

A Look Ahead

- Area B Elevator Install
- Plaza Deck receiving Hot Fluid Applied Waterproofing
- Davits being tested.
- Exterior Overhead Doors



Above: The Cage Wash in the Vivarium has been assembled and set. Its purpose is to sterilize equipment used to house laboratory animals. Below: Lights are on in Area D Fume Hoods! Lights have also been turned on in the 2nd and 3rd Floor Labs in Area D.



“Be bold in what you stand for and careful what you fall for.”

The Breakdown

Man-hours 340,000

Bricks 125,000

Decking 250,000 sf

Steel 1,750 tons


Below:



Thu Oct 24	Fri Oct 25	Sat Oct 26	Sun Oct 27
Partly sunny and cool	Bright sunshine, but cool	Mostly sunny	Plenty of sunshine
59° Lo 30°	56° Lo 28°	62° Lo 39°	63° Lo 37°



Ox BlueTM
Construction Camera Service



Ox BlueTM
Construction Camera Service





Turner

MTSU Science
Facilities Improvements

DATE: October 18, 2013