



Construction of the Science Building




MIDDLE TENNESSEE
STATE UNIVERSITY

Issue 19

8/8/2013

Casework Coming!

Turner
Building the Future



Up to Date

- Area D 2nd Floor Overhead 70 %
- Plaza Knee Wall 100%
- Area B Sprinkler Lines 100%
- Greenhouse Knee Wall 100 %

In the Now

- Area A Plumbing Overhead Layout Started
- Area C 2nd Floor Overhead
- Area D 3rd Floor Concrete Floors Polished 75%
- Area B Framing 90%
- Area C 3rd Floor 1-side Drywall Installed
- Area D Penthouse Ductwork 75%

A Look Ahead

- Area B Elevator Install 8/16
- Casework Arriving 8/19
- Area A Pipe Fitters In Sight



Above: An Area D Lab floor right after polishing and before being covered. The polishers complete on average 2 rooms a day.



Above: The Atrium ceiling receiving sprinkler piping. This portion of the ceiling will not be visible after the wood panels are put in place.

“It’s easier to explain price once, than apologize for quality forever.”

The Breakdown

Man-hours	278,905
Bricks	125,000
Decking	250,000 sf
Steel	1,750 tons

Below: Masons begin work around the greenhouse knee wall. After some field measuring, the greenhouse will be on its way!



Today	Fri	Sat	Sun	Mon
Aug 8	Aug 9	Aug 10	Aug 11	Aug 12
A couple of thunderstorms	A couple of thunderstorms	Variable clouds with t-storms	A couple of thunderstorms	Variable clouds, t-storm
89° Lo 73°	84° Lo 73°	92° Lo 72°	91° Lo 71°	87° Lo 71°



OxBlueTM
Construction Camera Service



Ox BlueTM
Construction Camera Service



