



Construction of the Science Building




Issue 34

3/27/2014

**MIDDLE
TENNESSEE**
STATE UNIVERSITY

Onward

Turner
Building the Future



Up to Date

- Area E Lecture Hall Flooring Complete
- Area C 1st Floor Ceiling Tile Complete
- Area B Lecture Hall Ceiling Framing Complete

In the Now

- Area C Test and Balance 75% Complete
- Area A 3rd Floor Corridor Concrete Polish 30% Complete
- Terrazzo Flooring Installation in Atrium
- Stair 4 Flooring Installation Beginning

A Look Ahead

- Area C 2nd Floor Punchlist
- Area D 1st Floor Punchlist
- Area A 2nd and 3rd Floor Door Installation
- Lab Exhaust Fan 1 & 4 Start-up
- Generator Installation



Top Left: The terrazzo flooring design is laid out in the Atrium, and much of the material has been put in place. After it has been distributed, workers will grind and polish the entire floor to give it the final finish. *Top Right:* A laboratory on the 3rd Floor of Area A is home to one of the sliding marker boards, allowing students or instructors to utilize counter space or the writing surface depending on their needs. *Bottom Left:* Light shines through the wood slat ceiling in the Atrium as workers complete mechanical work on the inside. *Bottom Right:* Installation of the sprinkler system has begun in the courtyard and will continue around the outside of the site.

Today	Fri	Sat	Sun
Mar 27	Mar 28	Mar 29	Mar 30
Spotty morning showers	Rain and a thunderstorm	Cooler; a morning t-storm	Sunny and nice
64° Lo 52°	72° Lo 50°	63° Lo 34°	65° Lo 39°